Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final*** (For Other Works) Date 30-5-2015

Division: **BBMP, Byataranyanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. 01 Dated Divisional / Sub Divisional Cash Book Voucher No…….. Dated……

Schedule Docket No. Head of Account: 1771 **Work Code:** 011-14-000024 **Est.Cost: 15.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements to Main Road and Cross Roads at Muniramaiah Colony in Ward No. 11 (Kuvempunagara), Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Karnataka Rural Infrastructure Development Limited, # 119, 11th Cross Road, Silvestra Arched, 3rd Floor, East Park Road, Malleshwaram, Bangalore - 03.***

Reference to Agreement No. **EE/BTP/BBMP/KRIDL/WO/**365**/2013-14** **Dated:** 24-3-15

Certified that the measurements were taken by me on 30/5/15 and recorded of **Pages** 261765 **to** 261772

of measurement Book No. 2618 and that the work is satisfactorily executed.

Assistant Executive Engineer Byatarayanapura Sub-division KRIDL, BBMP, Bangalore

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 30/5/15 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	1484120-00
2)	Deduct amount to be held in reserve being ……percent Rs……	
3)	" Balance	
4)	Deduct Payment:	
	a. Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No……Amount adjusted towards cash advance recovery of	IT - 29683-00 VAT - 59365-00 LNT - 14842-00 CBF - 1485-00 FD - 89047-00 LR - 3540-00 PMC - 505-00
	b. Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	1253792-00

Contractor's Signature

Received Rs…….. (in words)……

……

by cash and by adjustment of Payment as per memorandum (In final settlement of all demands)

Assistant Executive Engineer Byatarayanapura Sub-division KRIDL, BBMP, Bangalore

(For use in the Office)

Witness
1.
2.

Dated Signature of Contractor

Stamp

Paid by me by Cheque No. 230328-00 Dated……

Cash Rs……

Dated……

Initials of Officer making payment

Executive Engineer

Sl. No.		Unit
1	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Earth work in surface excavation in **ordinary soil** for leveling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe line and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed etc complete as per specifications and directions of engineer in charge of the work	Cum
3	Removing B.S Slab of Drain and stacking etc complete as per specifications and directions of engineer in charge of the work	Sqm
4	Refixing stone slabs of drains and pointing in C.M (1:3) etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	Providing, laying, spreading and compacting graded stone aggregate to **wet mix macadam** specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density etc complete as per specifications and directions of engineer in charge of the work	Cum
6	Cleaning the existing WBM road surface including removing of binding materials and other foreign matter with wire bushes and small picks, sweeping with brooms or soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
7	Providing and applying tack coat on granular base such as WBM and WMM surfaces hot bitumen primed at 10 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	Sqm
8	Providing and laying **bituminous concrete** 40mm thick with 100-120 TPH batch type hot mix plant producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 5.4 to 5.6% of mix and filler, transporting the hot mix to work site, laying with hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desire compaction as per MORTH specification clause No. 500.9 complete In all respects etc complete as per specifications and directions of engineer in charge of the work	Cum
9	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading etc complete as per specifications and directions of engineer in charge of the work	Cum
	Total	
	Add 11% Service charge to KRIDL	
	Third Party Inspection Charges @ 1%	
	Grand Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

30/5/18

Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
	Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
Cum	-	-	103.01	90.72	9345.07	103.01	9345.07	
Cum	-	-	316.10 302.96	126.36	39942.40 38282-00	316.10 302.96	39942.40 38282-00	
Sqm	-	-	310.50	50.11	15559.16	310.50	15559.16	
Sqm	-	-	310.50	70.04	21747.42	310.50	21747.42	
Cum	-	-	381.50	1121.04	427676.76	381.50	427676.76	
Sqm	-	-	1580.50	10.53	16642.67	1580.50	16642.67	
Sqm	-	-	1580.50	44.28	69984.54	1580.50	69984.54	
Cum	-	-	63.22	11284.92	713432.64	63.22	713432.64	
Cum	-	-	335.28	72.71	24378.21	335.28	24378.21	
					1338708.85 / 1337049-00		1338708.85 / 1337049-00	
					147257.97 / 147075-00		147257.97 / 147075-00	
					13387.09		13387.09	
					1499353.92 / 1484124-00		1499353.92 / 1484124-00	

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97